

# Bayou CCAP Construction Update

June 15, 2025

Architect: Cannon Design

Builder: Kitchell Construction

## Completed Milestones:

- Construction Documents – 50%
- GMP Contract signed by the Chancellor's Office

## In Progress:

- Construction Documents – 90%
- Office Relocations
- Lab Clean-Outs and Relocations

## Next Steps:

- Office and Lab moves
- Kitchell Construction moves onto site
- Office cleanouts and preparations to move continue. College of Business faculty are preparing to move out of the Bayou 3321 Suite and Math and Biology faculty from CSE are preparing to move in. Office refreshes have begun in the Bayou 3321 Suite.
- Lab cleanouts and preparations to move continue. Atlas Technical and Clean Harbors Environmental Services are scheduled to be onsite from June 23-27 to help complete lab cleanouts and chemical moves and disposal.
- The week of June 16, Kitchell Construction will take over the South end of Parking Lot B as their Construction Office and Laydown Yard area. This area will be fenced off for the duration of the project. Kitchell will also be fencing off a portion of Lot D to serve as their subcontractor parking.



